

## 1.2 Executive Summary of Sampling and Analysis:

Total Number of Samples Collected by Building Classified by First Draw & Confirmatory Samples:

Building	Date of Sample Event	Total Number Samples Collected	First Draw Samples		Confirmatory Samples **	
Name			Number of Samples at or Below Action level of 15 ppb	Number of Samples Above Action Level of 15 ppb	Number of Samples at or Below Action level of 15 ppb	Number of Samples Above Action Level of 15 ppb
					diadicis no co	
Junior/Senior High School	11/4/2020	224	216	8	N/A	N/A

<sup>\*\*</sup> Confirmatory samples are samples collected subsequent to "Step 1" First Draw samples to verify initial findings of lead contamination, to assist in problem assessment to determine remediation and/or verify that lead levels are at or below action level post-remediation.

## **Listing of Outlets Requiring Remediation**

Locations of Outlets Analyzed above the NYS Action Level of 15 parts per billion based upon Analysis of First Draw Samples:

Sample #	Classroom or other Location	Fixture/Outlet type	Laboratory Analysis in ppb	Retest Results
172.1-8	C250 Hand Wash	Sink	73.8	2.0
172.1-9	C252 Hand Wash	Sink	48.0	1.6
172.1-73	Old Boys Locker Room Left	Sink	59.5	1.9
172.1-81	Middle Kitchen Sink	Sink	19.5	2.1
172.1-83	Sprayer by Double Sink	Sink	28.0	4.0
172.1-85	Double Sink Right	Sink	31.1	1.5
172.1-144	Room 116A Prep	Sink	736	1.1
172.1-183	Kitchen by Dough Mixer	Sink	15.5	1.8